

CITY OF WASHINGTON, ILLINOISCity Council Consent Agenda Communication

Meeting Date: May 3, 2021

Prepared By: Dennis Carr – City Engineer

Agenda Item: Lawndale Private Utility Pay Request #1

Explanation: City Council awarded the construction of the Lawndale Private Utility work to Stark Excavating for a price of \$797,000.20. There has been some Time and Material work at 500 Lawndale but we have yet to receive that bill.

The city has received the first pay estimate for a total of \$179,337.25.

Pay Request 1 - \$179,337.25

Total Contract Remaining - \$617,662.95

Fiscal Impact: \$179,337.25 will be paid for out of the following accounts:

430-01-800-3000 430-02-800-3000 500-00-800-3000

501-00-800-3000

Recommendation Summary:

The work has been completed and staff recommends payment to Otto Baum in the amount of \$179,337.25

Staff recommends that the City Council Approve Pay Request 1.

Action Requested: Approval

PAGE LOF 1						
	1	OF	1	CE	ı A	D

FROM:

CITY OF WASHINGTON

Engineer's Pay Estimate

	1/1/2021

STREET: Lawndale Private Utility

<u>TO:</u>

4/28/2021

CONTRACT WITH: Stark Excavating, Inc. 96 Sanger Street, Peoria, IL 61602

ESTIMATE NO. 1

ITEM#	ITEMS	AWARDED				ADDED	DEDUCTED	COMPL			
		QUANTITY			VALUES	QUANTITY	QUANTITY	QUANTITY	UNIT PRICE	_	VALUES
	SUMP DRAIN LINE, PVC, SDR 26, 4"	1,149	FEET	\$	66,636.20				\$58.00	\$	
	EXTERIOR SUMP PUMP INSTALLATION	33	EACH	\$	292,050.00				\$8,850.00	\$	•
	SANITARY SEWER, PVC, SDR 26, 6"	810.7	FEET	\$	81,475.35			234.00		\$	23,517.0
	WATER SERVICE LINE	814	FEET	\$	62,278.65			298.50	\$76.50	\$	22,835.2
	SITE RESTORATION -PRIVATE WORK	1	LSUM	\$	100,800.00				\$100,800.00	\$	
	REMOVING MANHOLES	2	EACH	\$	2,400.00			2.00	\$1,200.00	\$	2,400.0
	SANITARY MANHOLE, 4' DIA., TY. 1 FR., C.L.	3	EACH	\$	15,000.00			2.00	\$5,000.00	\$	10,000.0
	SANITARY SEWER, PVC, SDR 26, 6"	320	FEET	\$	24,000.00			330.00	\$75.00	\$	24,750.0
	SANITARY SEWER, PVC, SDR 26, 8"	442	FEET	\$	22,100.00	118.5		560.50	\$50.00	\$	28,025.0
	SANITARY SEWER TEES, 8" X 8" X 6"	8	EACH	\$	560.00			8.00	\$70.00	\$	560.0
	SANITARY SEWER CLEANOUTS	8	EACH	\$	3,200.00	2		10.00	\$400.00	\$	4,000.0
	SITE RESTORATION-REAR YARD SANITARY	1	LSUM	\$	68,500.00			0.50	\$68,500.00	\$	34,250.0
				\$			_		4	\$	00.750.0
	MOBILIZATION	1	LSUM	\$	53,500.00			0.50		\$	26,750.0
	CONSTRUCTION LAYOUT	1	LSUM	\$	4,500.00		-	0.50	\$4,500.00	\$	2,250.0
	TOTAL DID			\$	707.000.00		-			\$	179,337.2
-	TOTAL BID		11_15.	\$	797,000.20			WALLIEC		9	1/8,337.2
MISCELLANEOUS EXTRAS AND CREDITS VALUES											
				+					4	1	
			_	+							
				\vdash			1		1		
									4	1	
							1		6		
				\vdash					i .		
	TOTAL MISCELLANEOUS EXTRAS & CREDITS							\$			
TOTAL VALUE OF COMPLETED WORK 10% RETAINAGE									\$	179,337.2	
									\$,	
10% RETAINAGE BALANCE DUE ON COMPLETED WORK								\$	179,337.2		
	MISCELLANEOUS DEBITS							VALUES			
	2.1121										
								MOMAL OF PERIM		6	
								TOTAL OF DEBIT		\$.=0.00==
								NET AMOUNT DI	JE	\$	179,337.2

QUANTITIES PROVIDED BY:

Ross Fuller

CITY ENGINEER SIGNED 4/29/ 2021

ACCOUNT:

P.O. #