



Memo

TO: Mayor Manier and City Council
FROM: Ed Andrews, Public Works Director
DATE: May 3, 2019
SUBJECT: WTP#1 Pressure Vessel / Filter Rehab
River City Construction Progress Pay #1

EXECUTIVE SUMMARY:

At the October 15, 2018 Council Meeting the City committed to engaging River City Construction, LLC under a time and materials, not to exceed amount of \$79,000 for the rehabilitation one representative filter and one softener rehabilitation at Water Treatment Plant #2 (WTP#1). These vessels are original to the 1960 construction of the plant.

This progress payment represents work on the project from award through April 30th, 2019. To date, the filter and softener media material have been vacuum extracted from both vessels (one softener and one filter) and is decanting in rented PDC dumpsters for appropriate disposal. Evoqua, the parent company of Permutit who manufactured and supplied the original vessels, has conducted their evaluation of both vessels. The tanks are generally in good condition, considering their age, but will require interior media blasting and thickness measurements to final confirm their return into service.

As such it is my recommendation that the City Council approve making a progress payment in the amount of **\$28,714** to River City Construction, LLC contingent upon receipt of supporting lien waivers and bill of lading on the media disposal.

This matter has been placed on the City Council meeting agenda of Monday, May 6th, 2019 for review and approval.

cc: File



CONSTRUCTION
P.O. Box 1389 • Peoria, IL 61654
(309) 694-3120 • Fax (309) 694-1332
Web Site: www.rccllc.com

INVOICE 194100A1

04/30/2019

City of Washington
301 Walnut St.
Washington, IL 61571

RCCC JOB# 194100

Description

WTP #1 Media Replacement-
Labor, material, and equipment through April 30, 2019

\$28,714.00

AMOUNT DUE THIS INVOICE

\$28,714.00