Capital Projects Budgeted - Public Works FY 19-20

1110-20				Land	A	Manut	T		
	Engineering	Construction	Total	Lead Staff		Next Step	Target I Date		
Streets									
Street Repair/Seal Coat (non MFT)	5,000	550,000	555.000	Andrews	Ongoing design. Includes skip pave Legion Rd., pipe under drain at N. Cummings, N. Wilmor and Kern near Hillcrest	Finalize Pla	ns Est Aug	1st Summer / Fa	all '1t Fall '10
N. Cummings Route and Seal	-,	35,000		Andrews	Portion of effort started this Spring with local Contractor under NTE, complete under bid Contract.	Ongoing			all '1! Summer '19
Street Reconstruction		,		,	To the total teacher and oping that local contractor and the property and the contract	Oligoning	Lot. Aug	731 Odillillei / T E	all 1. Outliner 15
N. Lawndale									
Construction		550,000	550,000	Andrews	BOLI Mtg held, resolution pending	Bid project	Est. Aug	15th	Spring/Summer
Phase 3 Constr. Eng.	127,500		127,500	Andrews	Proposal from Mohr & Kerr for inspection services	u p.ujuut		Fall '19 thru	
Materials Testing	15,000		15,000	Andrews	Proposal from Whitney & Associates for testing services			Fall '19 thru	
W. Holland									- Fr9
Construction		250,000	250,000	Andrews	BOLI Mtg held, resolution pending	Public Mtg	Est. Aug	29th	Spring/Summer
Phase 3 Constr. Eng.	37,500		37,500	Andrews	Proposal from Mohr & Kerr for inspection services		N/A		Sprii Spring '20
Materials Testing	7,500		7,500	Andrews	Proposal from Whitney & Associates for testing services		N/A		Sprii Spring '20
Bridge Replacement 090-6004 Stratford Bridge									
Construction		350,000	250,000	Andrews	Desirat hid appairs in lung avanded both Engineeds Entirests & Dudwated amount. Dehid with not valid to your EV for each flow	D-DH	Est Nov.	074-145-410	
Phase 3 Constr. Eng.	35,000	350,000	•	Andrews	Project bid opening in June exceeded both Engineer's Estimate & Budgeted amount. Rebid with potential to span into next FY for cash flow	ReBid	Est. Nov	27th Winter / Spn	ng '2 Summer '20
Materials Testing	7,500			Andrews	Proposal from Hutchison for inspection services Proposal from Whitney & Associates for testing services				
Culverts/Storm Sewer	7,300	15.000	,	Andrews	Budget item for as-needed storm sewer and culvert replacement through FY19-20.	Onnaina	NIZA	4	h1/A
Legion Rd Facility Improvements	5,000	15,000	5,000		budget item for as-needed storm sewer and curvent replacement unough FY 13-20.	Ongoing	N/A	As-needed	N/A
Garage - Concrete Approaches	3,000	35,000		Schone	Concrete approaches could be done by City crews or contract				OnetiOnt
Site Prep - Septic Relocate		50,000	50,000		Septic Relocate, would prefer ejector pit force main to manhole behind Cefcu, easement from Cefcu would be needed. City crews could dig part way before directional boring	~			Sept/Oct
Existing Mtnce./Paving		35,000	35,000		May have to wait until next year as any paving would need a paver. Rainy weather kept us from accomplising this work while we had one under contract	y			Sept/Oct
Legion Rd Concrete Apron		15,000	15,000		concrete apron not in CIP				
205.07. 11d 001101017 p1011	240.000	1,885,000	2,125,000	Cogloii No. o	· ·				
		1,-00,000		=:					
<u>MFT</u>									
Street Repair/Resurfacing	25,000	900,000	925,000	Andrews	Reviewing limited ditching component, update per IDOT to use Spray Patch and revise seal coat "oil" specifications.	Finalize Pla	ns Est. Aug	15th Summer / Fa	all '1! Fall '19
Storm Water Management									
Roadway Reconstruction									
N. Lawndale	10,000	650,000	660,000	Andrews	Cost share for StormWater on Lawndale & Holland, see roadway details				
W. Holland	25,000	125,000	150,000	Andrews	Cost share for StormWater on Lawndale & Holland, see roadway details				
	35,000	775,000	810,000						

Capital Projects Budgeted - Public Works FY 19-20

	Engineering	Construction	Lead Total Staff	Current Status	Next Step	Target Bid Date	Construction Period	Substantial Completion
			Total Clair	Otatus	Otep	Date	renou	Completion
Nofsinger Realignment Capital Project								
Nofsinger Road Realingment	200,000	2,250,000	2,450,000 Andrews	95% Design	Pending Capital Bill			
Dallas Rd. Phase 2 Improvements	50,000		50,000 Andrews	Holding	Pending Capital Bill/STU Funding			
	250,000	2,250,000	2,500,000	-				
Freedom Parkway/Lakeshore Drive Capital Project								
Freedom Parkway/Lakeshore Drive Capital Project Freedom Parkway/Lakeshore Drive								
Phase 2 Engineering	00.000		00.000 A. J.	750/ 0	F: 1.1			
• •	90,000		90,000 Andrews	75% Complete	Final plans			
Phase 3 Engineering	75,000	4 000 000	75,000 Andrews	Pending	Pennding Capital Bill/Stu Funding			
Construction	165,000	1,000,000	1,000,000 Andrews	Pending	Pennding Capital Bill/Stu Funding			
	165,000	1,000,000	1,165,000					
Safe Routes to Schools Capital Project								
District 51								
Design Engineering	35,000		35,000 Andrews/Oliphant	Kick off Mtg with IDOT & FHWA	Final QBS for Engineer	Summer/Fall '20		
Construction Engineering	10,000		10,000	3				
Construction		201,206	201,206					
District 52		,						
Design Engineering	35,000		35,000 Andrews/Oliphant	Kick off Mtg with IDOT & FHWA	Final QBS for Engineer	Summer/Fall '20		
Construction Engineering	10,000		10,000	5				
Construction	·	242,805	242,805					
	90,000	444,011	534,011					
								
Recreation Trail Extension Capital Project								
Centennial Road-McCluggage Rd. to School Street ((Phase 1)							
Design Engineering	18,852		18,852 Andrews	Design Ongoing w/ Maurer Stutz	PS&E	Winter '19/'20	Spring '20	
Construction Engineering	19,990		19,990					
Construction		266,500	266,500					
Bus. Rte. 24 - Gilman to Eagle								
Design Engineering	70,000		70,000 Andrews/Oliphant		Final QBS for Engineer	Summer/Fall '20		
	108,842	266,500	375,342					

Capital Projects Budgeted - Public Works FY 19-20

				Lead	Current	Next	Target Bid	Construction	Substantial			
	Engineering	Construction	Total	Staff	Status	Step	Date	Period	Completion			
Water Fund												
WTP #1 Filter Rehab.		300,000	300,000	Androus	Contracted for 1st set of tanks, \$78k	Interior blocking 0 years dict in stall	Maint william City 9 av COLIA	Marin				
WTP #1 Flood Protection Levee		·	•			Interior blasting & new dist install	Maint w/River City & eVOQUA	Now				
Water Tower #3	105.000	150,000	150,000		Auth Engr	Design	Fall '19	Winter / Spring '19				
	125,000		125,000	Andrews	Auth Engr Design As required		As required					
Water Main Replacement / Upgrades Lawndale		400,000	400,000	A	One to the construction of	1 1 - 1 - 1						
Lawridale Holland		168,000	168,000		Cost share for Water on Lawndale & Holland, see roadway details							
		52,000	52,000	Andrews	Cost share for Water on Lawndale & Holland, see roadway details							
Misc.	125,000	15,000 685,000	15,000		As needed							
	125,000	000,000	810,000									
Water Subdivision Development												
Nofsinger/Dallas/Cruger Watermain (Wash 223)	25,000	225,000	250,000	Δndrews	Waiting on Capital bill results							
	20,000	220,000	200,000	-iliai cwo	Waiting on Capital bill results							
Water Tower Reserve												
Water Tower #1 Painting	500,000		500,000	Andrews	95% Complete	Finish bid docs, issue for bid on 7-10-19	7-31-19 Opening	Fall '19	Fall '19			
•						, , , , , , , , , , , , , , , , , , , ,						
Sewer Fund												
Sanitary Sewer Improvement (CIPP lining)		125,000	125,000	Schone	Hoerr Construction has already cleaned one line for lining, Lining work will continue after further review of line priority							
Sanitary Sewer Main Replacement	25,000	125,000	150,000		Cost share for Sanitary on Lawndale & Holland, see roadway details							
Improvements to Drying Beds 1 - 5	50,000		50,000	Schone	Presenting to PWC and Council Monday							
Stainless Air Piping - Aeration Equip.	65,000		65,000	Schone	Already approved by Council, GA Rich is coordinating with WWTP as tanks need to be lowered or emptied							
VFD Upgrades - Liftstations		55,000	55,000	Schone	Will contact vendors to review where needed and put out for bid. This will also have Ameren incentives comne into play - July							
Vehicle and Equipment Building		150,000	150,000	Schone	,							
	140,000	455,000	595,000			3						
												
STP2 Phase 2B - Farm Creek Trunk Sewer												
STP#2 Phase 2B	187,500	2,560,000	2,747,500	Andrews	Ongoing design with Strand	Final design w/ IEPA permit	Fall '19	Winter '19/'20	Summer '20			