

Memo

TO:

Mayor Manier and City Council

FROM:

Ed Andrews, PE - Public Works Director

DATE:

July 11, 2019

SUBJECT:

Knollcrest Ditch w/ Stark Excavating - Progress Pay #2 / Final

At the January 7, 2019 Council Meeting the City approved a contract with Stark Excavating, Inc. at a not to exceed amount of \$21,800 for the base bid work for drainage improvements to approximately 550' of ditch along TP&W ROW along the backyards of Knollcrest Drive. Additional work items such as tree removal, rail road flagger protection and riprap were intentionally identified as extra work items and as such an overall project budget was approved at \$37,500.

Progress invoice #2 is attached herewith, which covers the work period from 5-15-2019 through current. Overall invoicing to-date is \$31,400, less previous payments made thus far totaling \$5,003.05 make for an eligible progress payment of \$31,400. Work during this period includes additional tree removal, ditch excavation, riprap placement.





As such it is my recommendation that the City Council approve making a progress payment in the amount of \$31,400 to Stark Excavating, Inc. and also adjust their upper end contract amount to \$36,403.50 as provided for under the original budget of \$37,500.

This matter has been placed on the City Council meeting agenda of Monday, July 15th, 2019 for review and approval.

CC:

File

STARK EXCAVATING, INC. 1805 W. WASHINGTON ST. BLOOMINGTON, IL 61701 309 828-5034

Invoice 68756

Bill to:

CITY OF WASHINGTON 301 WALNUT ST WASHINGTON, IL 61571 Job: 19043

KNOLLCREST DR DRAINAGE DITCH CLEANING / PO#46147

WASHINGTON, IL

Invoice #:

Payment Terms:

Customer Code:

68756

NET 10 DAYS

WASHCI

Date:

07/12/19

Customer P.O. #:

Salesni

Salesperson: BONDED JOB

Remarks: #1 AND FINAL

Quantity	Description	U/M	Unit Price	Extension	
	REQUEST #1 AND FINAL			31,400.00	
		Subtota	al:	31,400.00	
		Total:		31,400.00	





C-WASHCI

CITY OF WASHINGTON ATTN: ED ANDREWS

KNOLLCREST DR DRAINAGE DITCH CLEANING - 19043

PO#46147

DESCRIPTION		PROPOSED VALUE	PERCENT COMPLETE	TOTAL	
KNOLLCREST DITCH PROJECT	\$	21,800.00	100%	\$21,800.00	
KNOLLCREST DITCH RIP RAP PLACEMENT	\$	1,500.00	100%	\$1,500.00	
ADDITIONAL RIP RAP PLACEMENT	\$	400.00	100%	\$400.00	
TREE REMOVAL		5,450.00	100%	\$5,450.00	
ORIGINAL CONTRACT TOTAL	\$	29,150.00		\$ 29,150.00	
ADDITIONAL WORK PERFORMED					
RAILROAD SAFETY TEST (INVOICE #68388)	\$	5,003.05	100%	\$5,003.05	
REMOVE WEST COTTONWOOD (02/11/19 LETTER)	\$	1,700.00	100%	\$1,700.00	
MOBILIZE TREE REMOVAL CREW (05/16/19 LETTER)	\$	550.00	100%	\$550.00	
TOTAL	\$	36,403.05		\$ 36,403.05	
AMOUNT COMPLETED TO DATE PREVIOUS REQUESTS WORK COMPLETED THIS REQUEST			\$36,403.05 \$ (5,003.05) \$31,400.00	\$36,403.05	
LESS PREVIOUS PAYMENTS TOTAL DUE ON ACCOUNT			-	\$ (5,003.05) \$31,400.00	

CITY OF WASHINGTON 301 WALNUT STREET

WASHINGTON, IL 61571-1498 PHONE: (309) 444-3196 FAX: (309) 444-9779

STARK EXCAVATING, INC.

1805 WEST WASHINGTON STREET

BLOOMINGTON IL 61701

PURCHASE ORDER

P.O. NUMBER: 46147

P.O. DATE: 01/11/2019 P.O. AMT: \$29,150.00

VENDOR NUMBER:

STARK EX

REQ. NUMBER:

DELIVER CITY HALL

TO: 301 WALNUT STREET

IL 61571

ATTENTION:

WASHINGTON

PHONE: 309-444-3196 FAX: 309-444-9779

ANDREWS/SCHONE/JEB

VENDOR PHONE: 309-828-5034 FAX: 309-828-7154

DESCRIPTION	ACCOUNT #	HOURS/QTY	COST/UNIT	AMOUNT
KNOLLCREST DITCH PROJECT KNOLLCREST DITCH RIPRAP PLCMT	218-00-800-5000 218-00-800-5000	1.00000 1.00000	21,800.0000	21,800.00 1,500.00
SEE ATTACHED FOR COMPS. APPR. BY CITY COUNCIL 1/7/19				
RIPRAP PLACEMENT IS EST. COST ADDT'L RIPRAP PLACEMENT TREE REMOVAL	218-00-800-5000 218-00-800-5000	1.00000	400.0000 5,450.0000	400.00 5,450.00

\$29,150.00

IL SALES TAX NUMBER E9993-0811-07 CITYHALL@CI.WASHINGTON.IL.US

REQUESTED BY:	APPROVED BY:	()	EB	DATE:	2/21/19
2.1	 		Y		



February 11th, 2019

City of Washington Attn: Ed Andrews 301 Walnut St, Washington, IL 61571 eandrews@ci.washington.il.us

Re: Knollcrest Drainage Ditch Grading - RFP #1 - Rip Rap & Tree Removal

Ed,

I am writing on behalf of Stark Excavating in regard to the aforementioned project. As requested, we have calculated the cost of additional items not covered in our original scope of work. We have itemized the costs below. Upon review, please feel free to contact me with any questions or concerns.

Place Rip Rap on Bank: \$1,900.00

- Load & haul rip rap from Dieble Rd facility.
- Place approx. 40 tons of rip rap provided by city.

Remove Trees for Drainage Ditch: \$5,450.00

- Remove trees along drainage ditch in order to perform excavation work.
- · Grind all stumps possible.
- Remove remaining stumps in water with excavator.

Remove Two Evergreen Trees: Add \$650.00

 Cost to remove and grind stump for both evergreen trees near utility box if necessary to complete work.

Remove West Cottonwood: Add \$1,700.00

Cost to remove and grind stump of the one large cottonwood on the west end of the project.

Clarifications:

- All clarifications and exclusions from previously dated letters still apply.
- Excludes any work with the large cottonwood on the east side of the project.
- All trees will be disposed of at Dieble Rd Facility.

Sincerely,

STARK EXCAVATING, INC.

Josh Weber Estimator



May 16th, 2019

City of Washington Attn: Ed Andrews 301 Walnut St, Washington, IL 61571 eandrews@ci.washington.il.us

Re: Knollcrest Drainage Ditch Grading - RFP #2 - Tree Removal Re-mobilization

Ed,

I am writing on behalf of Stark Excavating in regard to the aforementioned project. As requested, we have calculated the cost of additional items not covered in our original scope of work. We have itemized the costs below. Upon review, please feel free to contact me with any questions or concerns.

Mobilize Tree Removal Crew: \$550.00

 Cost for mobilization to come back out to site for additional tree removal. Price for tree removal on RFP #1.

Clarifications:

- All clarifications and exclusions from previously dated letters still apply.
- Excludes any work with the large cottonwood on the east side of the project.
- All trees will be disposed of at Dieble Rd Facility.

Sincerely,

STARK EXCAVATING, INC.

Josh Weber Estimator