

CITY OF WASHINGTON, ILLINOIS City Council Consent Agenda Communication

Meeting Date: July 6, 2021

Prepared By: Dennis Carr – City Engineer

Agenda Item: 2021 MFT D&D Sweeping Pay Request #1

Explanation: As part of the 2021 MFT Program, City Council awarded the spray patching to D&D

Sweeping for a price of \$182,260.00.

The city has assembled the first pay estimate for a total of \$163,933.61.

Pay Request 1 - \$163,933.61

Total Contract Remaining - \$18,326.39

Fiscal Impact: \$163,933.61 will be paid for out of the following accounts:

206-000-800-4000

Recommendation Summary:

The work has been completed and staff recommends payment to D&D Sweeping in the amount of \$163,933.61

Staff recommends that the City Council Approve Pay Request 1.

Action Requested: Approval

| PAGE 1 OF 1 | | CITY OF WASHINGTON | | | | | | STREET: 2021 MFT Spray Patching | | | |
|---|--|--------------------|-------------------------|-------|--|----------|----------|---------------------------------|------------------|------------|------------|
| FROM: | 5/1/202 | 1 | Engineer's Pay Estimate | | | | | | | | |
| <u>TO:</u> | 6/30/202 | 1 | | | | | | | | | |
| CONTRACT WITH: I | D&D SWEEPING , INC., 1300 COUNTY | ROAD 700N, I | EUREKA | .IL 6 | 51530 | | | ESTIMATE N | 0.1 | | |
| ::- !TEM (#-:::::::::::::::::::::::::::::::::::: | in the state of th | : AWARDED: | 1444444 | 1:::: | | ADDED | DEDUCTED | COMPL | ETED : : : : : : | egelet. | |
| | | | | - | the last of the la | QUANTITY | QUANTITY | · · · QUANTITY · · · | | _ | |
| | SPRAY PATCH | 19,000 | GAL | \$ | 167,770.00 | | | 17,266.81 | \$8.83 | \$ | 152,465.93 |
| SPRAY PAT | ICH AGG | 500 | TON | \$ | 14,490.00 | | - | 395.71 | \$28.98 | \$ | 11,467.68 |
| TOTAL BI | D | | | \$ | 182,260.00 | | | | | \$ | 163,933.61 |
| | SCELLANEOUS EXTRAS AND CREDITS | | | - | 102,200.00 | | | VALUES | | | 100,000,00 |
| 1 | | | | | | | | | | | |
| | | | | | | 155 | | | | | |
| | | | | - | | | | | | | |
| | | | | | | | | | | | |
| TOTAL MISCELLANEOUS EXTRAS & CREDITS | | | | | | | | | \$ | | |
| TOTAL VALUE OF COMPLETED WORK | | | | | | | | | \$ | 163,933.61 | |
| 10% RETAINAGE | | | | | | | | | S | 103,733.01 | |
| BALANCE DUE ON COMPLETED WORK | | | | | | | | | \$ | 163,933.61 | |
| MISCELLANEOUS DEBITS VALUES | | | | | | | | | | Ť | 200,000 |
| | MISCELLANEOUS DEBITS | | | _ | | | | VALUES | | | |
| | | | _ | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | 1 | |
| | | | | | | | | | | 1 | |
| TOTAL OF DEBITS | | | | | | | | | | | \$0.00 |
| | | | | | | | | NET AMOUNT DU | E | \$ | 163,933.61 |

QUANTITIES PROVIDED BY:

Ross Fuller

CITY ENGINEER

SIGNED 6-30- 2021

ACCOUNT:

P.O. #